



RYE NECK CAPITAL IMPROVEMENT PLAN 2018

PROJECT UPDATE – June 27, 2019

PROJECT A – Roof Work at Adm & FEB Annex

FEB – Completed

District office: Punch List

PROJECT B – Roof Work at MS/HS – D. Warren & FEB main

MS/HS -

Construction started substantially completed by September 1

D. Warren & FEB main -

Construction starts – week of June 24, 2019 – substantially completed September 1

PROJECT C – MS/HS Gym addition & roof

Approved NYSED

Revise bid documents Mid-August

Bid / Award - September 2019 - Award Mid October 2019

Construction - starts Mid November 2019 – Completion January 2021

PROJECT D – MS/HS Addition/renovation

Documents at NYSED for review & Approval -NYSED anticipated approval is October 2019*

Bid / Award anticipated dates Jan/Mid-February

Construction Phase 1 start Construction End of 2019/20 school year

Construction Phase 2 Start Construction end of School Year 2020/21

** Dates are estimates only and subject to change due to factors including New York State Education Department (NYSED) review and approval timelines, document preparation, bidding, and award results*